

**HOLMDEL TOWNSHIP BOARD OF EDUCATION**  
**BUDGET AND FINANCE COMMITTEE MEETING NOTES**  
**OCTOBER 11, 2018 AT 10:00 A.M.**

---

Board Members Present: M. Sockol, Chair | C. Liu, VP | J.Collins | J. Hammer  
Administrators Present: R. McGarry, Superintendent | M. Petrizzo, BA | D. Mancuso, ABA  
Guests: D. Kapsaskis, Greyhawk Construction Management  
C. Gaumann, D. Schittone, R. Hayden, Spiezle Architectural Group

Members of the School Board,

The following are the notes from the October 11, 2018 meeting of the Budget and Finance Committee.

- The Committee met with representatives from Spiezle Architectural Group, who reviewed their recommended interior and exterior alterations and additions.
- Mr. Petrizzo and Mr. Kapsaskis provided a status report of current projects related to the Holmdel 2020 initiative:
  - a. The effort to replace doors in the Indian Hill and Village Elementary schools is 90% complete.
  - b. The gym HVAC project in the Village, Indian Hill and Satz Schools is 95% complete.
  - c. The Roggy Field lighting project is 95% complete.
  - d. High School roofing project is 97% complete.
  - e. Sports field reconstruction and reconfiguration is 30% complete and on target to meet November deadline.
- Mr. Petrizzo reviewed plans to consolidate remaining projects into three consolidated bids for greater efficiency. Bids are expected to be awarded in early 2019.

Next Meeting: November 20<sup>th</sup> 2018 at 7:45 p.m.

Sincerely,  
Mike Sockol, Chair